


**Carmichael project - Key outstanding approvals needed, target dates & milestones reached**

**Approvals needed before mine construction begins**

	<b>Item</b>	<b>Agency</b>	<b>Steps/Issues affecting target date</b>	<b>Target date</b>	<b>Progress</b>  Date completed
1	Black-throated Finch Management Plan	DES	Adani submit revised BTFMP addressing outstanding DES requirements 27 May DES makes final decision 31 May	31 May 2019	31 May 2019
2	Groundwater Dependent Ecosystem Management Plan	DES	CSIRO review of plan DES advise Adani of any requirements by 7 June Adani submits revised GDEMP addressing outstanding DES requirements by 10 June DES makes final decision 13 June	13 June 2019	13 June 2019

**Other key project milestones & activities during construction**

	<b>Item</b>	<b>Agency</b>	<b>Target date</b>	<b>Progress</b>
A	Temporary access and use authorities to allow rail preliminary works	Coordinator-General	28 May 2019	27 May 2019
B	Lease on Moray Downs land to allow rail construction	DNRME	30 June 2019	27 June 2019
C	Lease on Moray Downs land for workers camp and airport	DNRME	31 July 2019	
D	License to build and operate rail line (DAS)	Coordinator-General	31 July 2019	
E	Infrastructure & Interface Agreements	DTMR, Isaac RC, Whitsunday RC	30 September 2019	
F	Accreditation as a Rail Infrastructure Manager (RIM) and Rolling Stock Operator (RSO)	Office of the National Rail Safety Regulator (CW)	Stage 1 construction - 31 May 2019	Target for Stage 1 revised by both parties to 31 July 2019

			Stage 2 commissioning of rollingstock - 31 July 2019	
G	Royalties Agreement	Queensland Treasury	Date to be agreed by end June 2019	Date agreed as 30 September

*Notes*

1. *Target dates are not statutory or mandatory timelines*
2. *Meeting the targets will require from all parties efficient processes, effective timely negotiations, and compliance with conditions*