

RE	FERENCE FILES ATTACHED: CU2-HU00-XRF-PAS-100-1950; CU2-HU00-XRF-PAS-100-1120 EX; C	U2-HU00-XRF-	PAS-100-1850; (	CU2-HU00-XRF	-PAS-100-1	155; CU2-HU00-XRF-PAS-100-1115; C	U2-HU00-XRF-PAS-100-112	20					
D	RAWING REVISION HISTORY						SCALE	1:2500	SHEET			CLIENT	
N	Io. DESCRIPTION	DRAWN	DESIGNED	REVIEWED	DATE	APPROVED	(PLOTTED FULL SIZE)	1.2300	A:	.3	millo al ammu		UGL / CPB JV
						ORIGINAL COPY ON FILE					pitt&sherry	PROJECT	
						"e" SIGNED BY							COPPERSTRING 2032 - CAM
						Arthur Bool RPEQ 10564	25 <b>O</b>	25 50	75 10	00			
							S	CALE IN METRES - 1:250	0		pittsh.com.au Phone 1300 748 874 ABN 67 140 184 309		CONSTRUCTION FACILITIES
						SIGNED	50	SALE IN METRES - 1.250	0		© 2023 PITT & SHERRY (OPERATIONS) PTY LTD. THE DOCUMENT MAY	STATUS	
(	D ISSUE FOR APPROVAL	D.McKenzie	D.McKenzie	A.Bool	08/09/2023						ONLY BE USED FOR THE PURPOSE FOR WHICH IT WAS COMMISSIONED AND IN ACCORDANCE WITH THE TERMS OF ENGAGEMENT.		FOR APPROVAL
						DATE 08/09/2023					AND IN ACCORDANCE WITH THE TERMS OF ENGAGEMENT.		

## CONSTRUCTION PHASE NOTES:

	1.	CONSTRUCTION PHASE EROSION AND SEDIMENT CONTROLS (ESC) ARE TO BE IN GENERAL ACCORDANCE WITH THE INTERNATIONAL EROSION CONTROL ASSOCIATION BEST PRACTICE GUIDELINES (IECA). STANDARD ESC MEASURES CAN BE ADOPTED FROM THE FOLLOWING IECA STANDARD DRAWINGS: • SEDIMENT FENCE: SF-01 AND SF-02 • CONSTRUCTION EXIT: EXIT 01 AND EXIT 02. • ROCK CHECK DAM: RCD-01 • FIBRE ROLL/COIR LOG: FR-01 • FILTER FENCE: FF-01 • EXCAVATED SEDIMENT TRAP: EST-01 • ROCK FILTER DAM: RFD-01
RED)	2.	<ul> <li>THE SITE DESIGN AND CONSTRUCTION PHILOSOPHY IS TO MINIMISE</li> <li>THE AMOUNT OF DISTURBANCE AS MUCH AS POSSIBLE AND TO</li> <li>MAINTAIN GROUND COVERS. OTHER PRACTICES MAY INCLUDE:</li> <li>LIMIT THE INTRODUCTION OF ENGINEERED CHANNELISATION</li> <li>OF WATER TO LIMIT EROSION AND MINIMISE CHANGING THE</li> <li>EXISTING DRAINAGE REGIME.</li> <li>ENSURE CONSTRUCTION VEHICLE ACCESS IS RESTRICTED TO</li> </ul>
		<ul> <li>WORK ZONES ONLY.</li> <li>REMOVE TOPSOILL ONLY FROM DISTURBED AREAS AND STOCKPILE FOR LATER REUSE.</li> <li>DIVERT UPSTREAM FLOWS AROUND THE WORKSITE.</li> <li>ENSURE EARTHWORK FILLS AND PAVEMENTS ARE ADEQUATELY COMPACTED AND PROTECTED FROM EXCESS FLOWS.</li> </ul>
TE)		<ul> <li>PROTECT STOCKPILES FROM EROSION AND RUNOFF.</li> <li>PLACE STOCKPILES AWAY FROM VEGETATION 2-5m MIN.</li> <li>LIMIT STOCKPILES TO 3m MAXIMUM HEIGHT.</li> <li>APPLY TOPSOIL BUNDS ON THE SITE INTERMITTENTLY WHERE VIABLE TO MANAGE OVERLAND FLOWS</li> <li>APPLY SUITABLE GROUND COVER PROTECTIONS (POLYMERS, ROCK MULCH, GEOTEXTILES, VEGETATION) TO EXPOSED SURFACES AND MAINTAIN.</li> </ul>
ETBACK		<ul> <li>INSTALL DOWNSTREAM SEDIMENT FENCES AND OR MULCH BERMS.</li> <li>WHERE CHANNELS ARE TO BE CONSTRUCTED, AVOID V-SHAPED BASES, INSTEAD ADOPT FLAT BASED DRAINS TO MINIMISE SCOUR.</li> <li>ENSURE BANKS AND BATTERS ARE ADEQUATELY PROTECTED, STABILISED AND COVERED.</li> <li>MONITOR MAINTAIN AND UPGRADE THE EROSION AND SEDIMENT CONTROLS AS REQUIRED.</li> </ul>
	3.	BULK EARTHWORKS OPERATIONS SHOULD PREFERABLY BE PERFORMED IN THE DRIER SEASONS WHICH TENDS TO BE THE
	4	WINTER MONTHS. THE CONSTRUCTION MANAGEMENT TEAM SHALL MONITOR RAINFALL
	4.	FORECASTS AND ENSURE ESC DEVICES ARE IN PLACE.
	5.	ESC DEVISES SHALL BE INSPECTED AND MAINTAINED IMMEDIATELY BEFORE AND AFTER RAINFALL EVENTS AS A MINIMUM.
	6.	A LOGBOOK OF ESC INSPECTIONS, INCIDENTS AND RECTIFICATIONS
	7.	SHALL BE MAINTAINED ON SITE. ESC DEVICES ARE TO BE INSTALLED IN ALIGNMENT WITH THE CONSTRUCTIONS SCHEDULE. ADDITIONAL ESC MEASURES MAY BE INCORPORATED BY THE SITE TEAM AS REQUIRED.
	<u>OP</u>	ERATION PHASE NOTES:
	8.	REFER TO THE RELEVANT STORMWATER MANAGEMENT PLAN FOR OPERATIONAL PHASE MANAGEMENT. FOR OTHER CONSIDERATIONS
	9.	REFER TO THE NOTES BELOW. THE KEY COMPONENT OF OPERATIONAL PHASE ESC IS TO MINIMISE DISTURBANCE AND CARRY OUT INSPECTIONS AND MAINTENANCE OF EARTHWORKS, DRAINAGE AND ROADWAYS AS WELL AS GROUND
	10.	COVERS. SITE SHALL BE MANAGED TO LIMIT THE USE OF VEHICLE USE OVER UNDISTURBED AREAS.
	11.	

 ELEMENTS OF THE TEMPORARY ESC MEASURES MAY BE INCORPORATED INTO THE LONGER TERM OPERATIONAL PHASE (SAY 2-5 YEARS) IF VIABLE AND IF INSPECTIONS, MAINTENANCE AND UPGRADES ARE ROUTINELY CARRIED OUT.

	DRAWING TITLE HUGHENDEN - CAMP & LAYDOWN									
PS	EROSION AND SEDIMENT CONTROL PLAN									
5	DATUMS: G	DA20 Z55	CLIENT №CU2							
-		J00-DRG-PAS-100-0006	REVISION 0							
	Feb. 8, 24 - 14:33:44 Name: CU2-HU00-DRG-PAS-100-0006.dwg Updated By: David McKenzie									

PAS FORM DRG-A3 REV - 8