

Carmichael project - Key outstanding approvals needed and target dates

Approvals needed before mine construction begins

	Item	Agency	Steps/Issues affecting target date	Target date
1	Black-throated Finch Management Plan	DES	Adani submit revised BTFMP addressing outstanding DES requirements 27 May DES makes final decision 31 May	31 May 2019
2	Groundwater Dependent Ecosystem Management Plan	DES	CSIRO review of plan DES advise Adani of any requirements by 7 June Adani submits revised GDEMP addressing outstanding DES requirements by 10 June DES makes final decision 13 June	13 June 2019

Other key project milestones & activities during construction

	Item	Agency	Target date
A	Temporary access and use authorities to allow rail preliminary works	Coordinator-General	28 May 2019
B	Lease on Moray Downs land to allow rail construction	DNRME	30 June 2019
C	Lease on Moray Downs land for workers camp and airport	DNRME	31 July 2019
D	License to build and operate rail line (DAS)	Coordinator-General	31 July 2019
E	Infrastructure & Interface Agreements	DTMR, Isaac RC, Whitsunday RC	30 September 2019
F	Accreditation as a Rail Infrastructure Manager (RIM) and Rolling Stock Operator (RSO)	Office of the National Rail Safety Regulator (CW)	Stage 1 construction - 31 May 2019 Stage 2 commissioning of rollingstock - 31 July 2019
G	Royalties Agreement	Queensland Treasury	Date to be agreed by end June 2019

Notes

1. Approval 2 is dependent on CSIRO responding within the required timeframe
2. Target dates are not statutory or mandatory timelines
3. Meeting the targets will require from all parties efficient processes, effective timely negotiations, and compliance with conditions